

GOVERNMENT OF TELANGANA

ABSTRACT

PR&RD Dept.,– Warangal District – “R/F R&B Road Ippalapally to Pothugal (V)” of Mogullapally (M) in Warangal District – Extension of Agreement Time (EOAT) up to 22.01.2016 - Accorded - Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.RT.No. 555

Dated:31.08.2015

Read

From the ENC, PR, Hyd.,Lr.No.AEE/RDF/Ippalapally/2013-14,dt.
11.06.2015.

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time (EOAT) up to 22.01.2016 for a period of (367 days) without imposing penalty, as the delay is due to the Site soil conditions and finalization of suitable designs for construction of 7vents 6.0m span causeway in Warangal district.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action in the matter accordingly.

3. A copy of this order is available on the internet and can be accessed at the address: www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J.RAYMOND PETER

PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

Copy to:

The Superintending Engineer, Panchayat Raj, Warangal District.

The District Treasury Officer, Warangal District.

The P.S.to Hon,ble M(PR&IT)

SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER